

Dec. 5, 2016



Only a few items remain on the to-do list for the Clay Pathfinder Building. Move-in is scheduled for Dec. 6. Ty Stockton/LCCC

Clay Pathfinder Building is nearly complete

Completed this week:

- Installation of fiber line termination and testing
- Elevator startup
- Air balancing
- Startup of HVAC controls
- Installation of fourth floor drop ceiling tile in the corridor
- Installation of Bookstore and Coffee Shop countertops

Current projects:

- Fire alarm testing and flow testing will be completed Dec. 5.
- Delivery and installation of furniture will be completed Dec. 3.
- Punch list and punch completion begins Nov. 28 and be ongoing.

- Temporary certificate of occupancy (TCO) will be completed Dec. 5.
- Move in begins Dec. 6.

Project Cost/Details

The \$30 million, 85,000-square-foot building is projected to open its doors in spring 2017. The building will be home to several departments including Admissions, LCCC Bookstore, Student Records, Financial Aid, Counseling & Campus Wellness, Disability Services, Advising and Career Services and University of Wyoming Outreach. It will provide classroom, office and assembly space. The general contractor is FCI Constructors.